

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 10/14/2023

Project:**West Sider Park, Evansville, WI**700 Porter Rd
Evansville, Wisconsin, 53536**Project Team:****Owner:**
City of Evansville**Architect/Engineer:**
MSA**Aquatics Design:**
Water Technologies Inc**Athletic Field Specialists:**
Rettler Corporation**General Contractor:**
Corporate Contractors Inc (CCI)**Construction Start Date:**
08/30/2022**Construction Start:**
08/30/2022**Substantial Completion:**
04/30/2024**Work Completed Current Week**

- 1) Roof trusses have been set on CMU walls of Bath House and cross bracing and brackets have been installed. Waiting for framing inspection.
- 2) Lazy River and lap pool has been backfilled around edges and framed for concrete island to be poured.
- 3) Installation of Sona Tubes for Sunshades are at 50% completed.
- 4) Masonry installation of 4 walls (3 exterior 1 interior) on the Equipment/ Pump House completed.
- 5) 65% of rubbing and patching of the interior Masonry is complete in the Bath House.
- 6) Installation of top tile of the Lazy River Pool is 80% Complete.
- 7) Install on Waterslide 60% of tubes and platform.
- 8) Sheeting of Roof of Bath House is 100% completed.
- 9) Plumbing rough in is 30% completed in the Bath House.
- 10) Framing out Concession stand walls is completed.

Work Scheduled Next Week:

- 1) Ongoing installation of exterior masonry walls on Pump House to completion.
- 2) Shingle Bath House Roof.
- 3) Install water Side run out pad.
- 4) Pour concrete for Sunshade structures
- 5) Prep for Trellis installation.
- 6) Installation of Bath House doorframes and doors.
- 7) Demo out existing old Bath House.
- 8) Set trusses on Pump house.
- 9) Put binder down Northside parking to Westside Bath House.
- 10) Install and finish Electrical room in Bath House to install Electrical panels on wall.

**Corporate
Contractors, Inc.**

References

Photos (10)



prep work for Asphalt installation.

Taken on Oct 20, 2023, 10:25 AM CDT

Added on Oct 20, 2023, 12:21 PM CDT

Added by andrew gordon



Truss Delivery for the Pump House

Taken on Oct 19, 2023, 1:34 PM CDT

Added on Oct 20, 2023, 9:18 AM CDT

Added by andrew gordon



Lazy River Pool

Taken on Oct 19, 2023, 1:32 PM CDT

Added on Oct 20, 2023, 9:15 AM CDT

Added by andrew gordon



Start installing trench drains

Taken on Oct 19, 2023, 9:33 AM CDT

Added on Oct 20, 2023, 8:40 AM CDT

Added by andrew gordon



entry and the Back of the Bath House
Taken on Oct 19, 2023, 9:32 AM CDT
Added on Oct 20, 2023, 8:40 AM CDT
Added by andrew gordon



Start of trellis instalation
Taken on Oct 19, 2023, 9:25 AM CDT
Added on Oct 20, 2023, 8:40 AM CDT
Added by andrew gordon



Lazy River walls
Taken on Oct 18, 2023, 7:56 AM CDT
Added on Oct 18, 2023, 9:34 AM CDT
Added by andrew gordon



Splash Pad
Taken on Oct 20, 2023, 1:10 PM CDT
Added on Oct 20, 2023, 1:48 PM CDT
Added by andrew gordon



IMG_2199 - Copy (2)

Taken on Oct 20, 2023, 1:10 PM CDT

Added on Oct 20, 2023, 1:48 PM CDT

Added by andrew gordon



Splash Pad

Taken on Oct 20, 2023, 1:10 PM CDT

Added on Oct 20, 2023, 1:48 PM CDT

Added by andrew gordon