

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 10/28/2023

Project:**West Sider Park, Evansville, WI**700 Porter Rd
Evansville, Wisconsin, 53536**Project Team:****Owner:**
City of Evansville**Architect/Engineer:**
MSA**Aquatics Design:**
Water Technologies Inc**Athletic Field Specialists:**
Rettler Corporation**General Contractor:**
Corporate Contractors Inc (CCI)**Construction Start Date:**
08/30/2022**Construction Start:**
08/30/2022**Substantial Completion:**
04/30/2024**Work Completed Current Week**

- 1) Roof trusses have been set on CMU walls of Pump House.
- 2) Installation of Binder of Asphalt on North Parking Lot and West Driveway.
- 3) Installation of Sunshades are 50% done.
- 4) Installation of Slide run out Deck Drains is complete.
- 5) 80% of rubbing and patching of Bath House and Pump House is complete.
- 6) Installation of top tile of the Lazy River Pool is 88% Complete.
- 7) Installation of Plumbing for the Bath House is 45% Complete.
- 8) Installation of Electrical rough in is 45 % Complete.
- 9) Electrical Conduit on face of wall has been inspected.

Work Scheduled Next Week:

- 1) Grade Porter Entry and remainder grading for Road, Curb and Sidewalk..
- 2) Shingle Bath House Roof.
- 3) Install water Side run out pad.
- 4) Pour concrete for Remaining trellis structures.
- 5) Prep for Trellis installation.
- 6) Installation of Bath House doors.
- 7) Demo out existing old Bath House.
- 8) Shingle Pump house.
- 9) Install and finish Electrical room in Bath House to install Electrical panels on wall.
- 11) Ongoing above ceiling rough in of all MEP trades for above ceiling inspection.
- 12) Start underground for Deck drains in Main pool deck.
- 13) Install underground piping and tie in for the Splash Pad.
- 14) Install. Remaining Sunshades.
- 15) Install trellis Columns at Pump House exterior.



References

Photos (8)



Paved North Lot

Taken on Oct 27, 2023, 3:45 PM CDT

Added on Oct 30, 2023, 9:20 AM CDT

Added by andrew gordon



Stake out for Deck Drains.

Taken on Oct 27, 2023, 8:14 AM CDT

Added on Oct 30, 2023, 9:20 AM CDT

Added by andrew gordon



IMG_2553 - Copy

Taken on Oct 26, 2023, 8:46 AM CDT

Added on Oct 27, 2023, 3:45 PM CDT

Added by andrew gordon



Site Work to start on south and East side.

Taken on Oct 26, 2023, 8:21 AM CDT

Added on Oct 27, 2023, 3:45 PM CDT

Added by andrew gordon



Insatallation of Sunshades
Taken on Oct 25, 2023, 12:06 PM CDT
Added on Oct 26, 2023, 7:55 AM CDT
Added by andrew gordon



Installation Of Trusses and Sunshade.
Taken on Oct 24, 2023, 1:35 PM CDT
Added on Oct 24, 2023, 2:26 PM CDT
Added by andrew gordon



Blacktop of Wyler entrance to North parking lot
Taken on Oct 24, 2023, 12:51 PM CDT
Added on Oct 24, 2023, 2:27 PM CDT
Added by andrew gordon



Lazy River top island poured and tile work finished.
Taken on Oct 24, 2023, 10:00 AM CDT
Added on Oct 24, 2023, 2:26 PM CDT
Added by andrew gordon