



Update Report #43 – 12/29/23

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Applied body filler over anchors in door frames and sanded.
- Trimmed out the overhead garage door.
- Installed ground wire around the pool.
- Continue to pour pool deck.
- Formed concrete locker bases.
- Installed sections of remaining stairs for the slide.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of January 1st:
 - Continue to pour the pool deck.
 - FRP and wall trim installed.
 - Paint doors and frames.
 - MEP's will begin finish work.
 - Equipment Building walls and ceiling painted.
 - Pool plumbing work begins in the Equipment Building.
 - Grading for splash pad deck begins.
- Week of January 8th:
 - Continue pouring pool deck.
 - Painting will finish.
 - MEP finishes will continue.
 - Begin installing MEP's plumbing, duct, and exhaust in Equipment Building.
 - Standing seam roof and flat roof trims installed.
 - ACT Ceiling installation begins.







