

WEEKLY PROJECT REPORT

Report # 47A

Week Ending: 07/08/2023

Project:**West Sider Park, Evansville, WI**700 Porter Rd
Evansville, Wisconsin, 53536**Project Team:****Owner:**
City of Evansville**Architect/Engineer:**
MSA**Aquatics Design:**
Water Technologies Inc**Athletic Field Specialists:**
Rettler Corporation**General Contractor:**
Corporate Contractors Inc (CCI)**Construction Start Date:**
08/30/2022**Construction Start:**
08/23/2023**Substantial Completion:**
08/30/2024**Work Completed Current Week**

- 1) Water test link seals on surge tank Southeast side.
- 2) Installation on CMU on Northwest side of exterior Bath House.
- 3) Completion of under slab Electrical in Bath House floor areas
- 4) Installation of 6 more underground pipes to Equipment/Pump House from pool and air test.
- 5) Walk through with MSA for East Side Park Punch list items.

Work Scheduled Next Week:

- 1) Form and pour Surge Tank caps.
- 2) Installation of Bath House finish Floor
- 3) Installation of Backfill interior of Lazy River.
- 4) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Lap pool.
- 5) Installation of topsoil, seed and finish Landscaping on East Side Park
- 6) Masons will be continuing installing CMU on Bath House.
- 7) Ongoing installation of in wall electrical piping in Bath House walls.
- 8) Ongoing installation of in wall Plumbing with the Masonry walls .
- 9) Institute Punch list Items to finish East Side Park for turn over.

**Corporate
Contractors, Inc.**

References

Photos (10)



Water test link seals, form ties and water stop.

Taken on Jul 7, 2023, 7:12 AM CDT

Added on Jul 7, 2023, 8:19 AM CDT

Added by andrew gordon



Install exterior CMU on Northwest elevation of the Bath House.

Taken on Jul 7, 2023, 7:09 AM CDT

Added on Jul 7, 2023, 8:19 AM CDT

Added by andrew gordon



Start on Southwest CMU installation on Exterior Bath House walls.

Taken on Jul 7, 2023, 7:08 AM CDT

Added on Jul 7, 2023, 8:19 AM CDT

Added by andrew gordon



Completed CMU on Northeast exterior walls of the Bath House

Taken on Jul 7, 2023, 7:08 AM CDT

Added on Jul 7, 2023, 8:18 AM CDT

Added by andrew gordon



Installation of Lazy River wall rebar
Taken on Jul 6, 2023, 2:07 PM CDT
Added on Jul 6, 2023, 2:26 PM CDT
Added by andrew gordon



Preparing for Exterior CMU installation on the south side Bath House.
Taken on Jul 6, 2023, 2:06 PM CDT
Added on Jul 6, 2023, 2:26 PM CDT
Added by andrew gordon



Installation of underground pool pipes to Equipment/
 Pump House
Taken on Jul 6, 2023, 7:02 AM CDT
Added on Jul 6, 2023, 7:50 AM CDT
Added by andrew gordon



Installation of underground pool pipes to Equipment/
 Pump House
Taken on Jul 6, 2023, 7:02 AM CDT
Added on Jul 6, 2023, 7:49 AM CDT
Added by andrew gordon



Installation of Walls on the Lazy River
Taken on Jul 6, 2023, 7:00 AM CDT
Added on Jul 6, 2023, 7:49 AM CDT
Added by andrew gordon



Floor and walls of the Lazy River
Taken on Jul 6, 2023, 7:00 AM CDT
Added on Jul 6, 2023, 7:49 AM CDT
Added by andrew gordon