

**WEEKLY PROJECT REPORT** Report # 449A Week Ending: 07/28/2023

**Project:**  
**West Sider Park, Evansville, WI**  
 700 Porter Rd  
 Evansville, Wisconsin, 53536



**Project Team:**

**Owner:**  
 City of Evansville

**Architect/Engineer:**  
 MSA

**Aquatics Design:**  
 Water Technologies Inc

**Athletic Field Specialists:**  
 Rettler Corporation

**General Contractor:**  
 Corporate Contractors Inc (CCI)

**Construction Start Date:**  
 08/30/2022

**Construction Start:**  
 08/23/2023

**Substantial Completion:**  
 08/30/2024

**Work Completed Current Week**

- 1) Poured Water slide Surge tank.
- 2) Completion of Installation on CMU on Southeast side of exterior Bath House.
- 3) Pour concrete for West Side Park light polls.
- 4) Backfill around 4 feet of Lap pool and Lazy River pool.
- 5) Fencing punch list work.

**Work Scheduled Next Week:**

- 1) Prepare Bath House Floor for concrete pour.
- 2) Installation of Bath House finish Floor
- 3) Installation of Backfill interior of Lazy River.
- 4) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Water Sides.
- 5) Installation of topsoil, seed and finish Landscaping on East Side Park
- 6) Masons will be continuing installing CMU on Bath House.
- 7) Start up on interior Masonry walls Bath House.
- 8) Ongoing installation of in wall Plumbing with the Masonry interior walls of Bath House. .
- 9) Completion of underground Storm sewer.
- 10) Sanitary tie in Equipment/ Pump House



## References

### Photos (8)



Slide surge tank  
**Taken on** Jul 28, 2023, 9:34 AM CDT  
**Added on** Jul 28, 2023, 1:05 PM CDT  
**Added by** andrew gordon



Ongoing installation of underground water slide piping  
**Taken on** Jul 28, 2023, 9:33 AM CDT  
**Added on** Jul 28, 2023, 12:39 PM CDT  
**Added by** andrew gordon



Water slide bases set  
**Taken on** Jul 28, 2023, 7:07 AM CDT  
**Added on** Jul 28, 2023, 9:04 AM CDT  
**Added by** andrew gordon



Backfill of Lazy River Pool.  
**Taken on** Jul 28, 2023, 7:06 AM CDT  
**Added on** Jul 28, 2023, 12:38 PM CDT  
**Added by** andrew gordon





Completion of exterior Masonry walls  
**Taken on** Jul 28, 2023, 7:03 AM CDT  
**Added on** Jul 28, 2023, 9:04 AM CDT  
**Added by** andrew gordon



Installation of Entry steel  
**Taken on** Jul 28, 2023, 7:03 AM CDT  
**Added on** Jul 28, 2023, 9:04 AM CDT  
**Added by** andrew gordon



completion of masonry walls  
**Taken on** Jul 28, 2023, 7:03 AM CDT  
**Added on** Jul 28, 2023, 9:04 AM CDT  
**Added by** andrew gordon



Completion of Electrical on CMU walls  
**Taken on** Jul 28, 2023, 7:03 AM CDT  
**Added on** Jul 28, 2023, 9:04 AM CDT  
**Added by** andrew gordon