

## Form detail

## #90: Weekly Update Report

**Forms**

---

<b>Location</b>	
<b>Form date</b>	Jun 9, 2023
<b>Description</b>	June, 9 2023
<b>Due date</b>	
<b>Created by</b>	<b>andrew gordon</b>
<b>Status</b>	In progress
<b>Last update</b>	Jun 9, 2023, 11:21 AM CDT
<b>Last updated by</b>	<b>andrew gordon</b>
<b>Included references</b>	<a href="#">Assets</a>   <a href="#">Files</a>   <a href="#">Forms</a>   <a href="#">Issues</a>   <a href="#">Photos</a>

---

**WEEKLY PROJECT REPORT** Report # #44A Week Ending: 06/09/2023

**Project:**  
**West Sider Park, Evansville, WI**  
 700 Porter Rd  
 Evansville, Wisconsin, 53536



**Project Team:**

**Owner:**  
 City of Evansville

**Architect/Engineer:**  
 MSA

**Aquatics Design:**  
 Water Technologies Inc

**Athletic Field Specialists:**  
 Rettler Corporation

**General Contractor:**  
 Corporate Contractors Inc (CCI)

**Construction Start Date:**  
 08/30/2022

**Construction Start:**  
 08/23/2023

**Substantial Completion:**  
 08/30/2024

**Work Completed Current Week**

- 1) Underground Plumbing rough in at The Bath House (complete and passed)
- 2) Installation of new grass seed at newly spread topsoil near Soccer field entrances.
- 3) Installed 40x 20 feet of rebar for floor of "Lazy River" pool.
- 4) 80% of the drilling of the Underdrain is completed.
- 5) Masons have mobilized on site.
- 6) Soil compaction for West side Walkway has been done.

**Work Scheduled Next Week:**

- 1) Install remaining Baseball fencing and gates.
- 2) Stake out for remaining walkway attachment from East Side Park to West Side Park.
- 3) Stake out for Bases on Baseball fields.
- 4) On going Storm sewer work.
- 5) Start installing pool pipes to Equipment/ Pump House
- 6) Start underground layout for Plumbing and Electrical, In Backfilled below slab Bath House.
- 7) Stake out for Transformer pad near Bath House.
- 8) Masons are to start up on Bath House.



## References

### Photos (10)



reinstall fencing around existing pump house  
**Taken on** Jun 9, 2023, 10:29 AM CDT  
**Added on** Jun 9, 2023, 11:02 AM CDT  
**Added by** andrew gordon



Start on Backstop fencing  
**Taken on** Jun 9, 2023, 10:09 AM CDT  
**Added on** Jun 9, 2023, 11:01 AM CDT  
**Added by** andrew gordon



Start on Backstop fencing  
**Taken on** Jun 9, 2023, 10:09 AM CDT  
**Added on** Jun 9, 2023, 11:01 AM CDT  
**Added by** andrew gordon



Rebar installation at "Lazy River" pool  
**Taken on** Jun 9, 2023, 10:05 AM CDT  
**Added on** Jun 9, 2023, 11:01 AM CDT  
**Added by** andrew gordon



Rebar at "Lazy River" pool floor  
**Taken on** Jun 9, 2023, 10:05 AM CDT  
**Added on** Jun 9, 2023, 11:01 AM CDT  
**Added by** andrew gordon



IMG\_1219  
**Taken on** Jun 9, 2023, 10:04 AM CDT  
**Added on** Jun 9, 2023, 11:01 AM CDT  
**Added by** andrew gordon



Underground plumbing Bath House interior  
**Taken on** Jun 9, 2023, 10:04 AM CDT  
**Added on** Jun 9, 2023, 11:01 AM CDT  
**Added by** andrew gordon



Drilling for the Underdrain  
**Taken on** Jun 9, 2023, 8:26 AM CDT  
**Added on** Jun 9, 2023, 9:01 AM CDT  
**Added by** andrew gordon



Masonry layout of blocks

**Taken on** Jun 9, 2023, 7:40 AM CDT

**Added on** Jun 9, 2023, 11:16 AM CDT

**Added by** andrew gordon



ongoing work on Lap pool

**Taken on** Jun 8, 2023, 11:21 AM CDT

**Added on** Jun 9, 2023, 11:17 AM CDT

**Added by** andrew gordon