

West Side Park Project

155 S. 6th St.
Evansville, WI 53536



Work Completed Current Week:

- Finished installing rebar in lap pool floor
- Install bottom wall bars for walls @ lap pool
- Continued forming river section

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Lap pool floor pour scheduled for Monday 2/20, pushed due to weather
- Continue forming walls and installing rebar in river section
- Continue installing wall rebar and start install of forms on lap pool walls
- Site staking to be completed for sidewalks on East half of site



City of
Evansville
www.ci.evansville.wi.gov/parkimprovements





Rebar fully installed in lap pool floor, looking from shallow end down to deep end



Rebar installed in lap pool floor, looking @ slope from shallow to deep end



Rebar fully installed in lap pool floor



Lap pool floor covered for the weekend and wall rebar install beginning



Lap pool floor covered for the weekend



Forming continuing on river section walls