

WEEKLY PROJECT REPORT

Report # 46A

Week Ending: 06/30/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/23/2023

Substantial Completion:
08/30/2024

Work Completed Current Week

- 1) Installation of pitcher's mound on both Ballfields.
- 2) Installation of all walkways on East Side Park
- 3) Framing for concrete Walkway at connection from East Side Park to West Side Park.
- 4) Completion of half or Northside exterior Bath House masonry.
- 5) Installation of 4 more underground pool pipes connecting Pool and Equipment/ Pump House
- 6) Poured (shot crete) 60 feet of "Lazy River " walls
- 7) Installing at 75% of Electrical underground at Bath House Electrical room #117.
- 8) Installed all signage and striping of East Side Park, Parking Lot.

Work Scheduled Next Week:

- 1) Form and pour Surge Tank caps.
- 2) Installation of Bath House finish Floor
- 3) Installation of Backfill interior of Lazy River.
- 4) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Lap pool.
- 5) Installation of topsoil, seed and finish Landscaping on East Side Park,
- 6) Masons will be continuing installing CMU on Bath House.
- 7) Ongoing installation of in wall electrical piping in Bath House walls.
- 8) Ongoing installation of in wall Plumbing with the Masonry walls .



References

Photos (10)



Lazy River walls poured

Taken on Jun 29, 2023, 1:41 PM CDT

Added on Jun 29, 2023, 3:33 PM CDT

Added by andrew gordon



Lazy River walls poured

Taken on Jun 29, 2023, 1:41 PM CDT

Added on Jun 29, 2023, 3:33 PM CDT

Added by andrew gordon



Masonry wall installation Bath House

Taken on Jun 29, 2023, 7:19 AM CDT

Added on Jun 29, 2023, 7:32 AM CDT

Added by andrew gordon



Masonry walls installed Bath House

Taken on Jun 29, 2023, 7:19 AM CDT

Added on Jun 29, 2023, 7:32 AM CDT

Added by andrew gordon



Leisure pool and masonry walls

Taken on Jun 29, 2023, 7:15 AM CDT

Added on Jun 29, 2023, 7:32 AM CDT

Added by andrew gordon



Bath House masonry wall installation

Taken on Jun 29, 2023, 7:13 AM CDT

Added on Jun 29, 2023, 7:32 AM CDT

Added by andrew gordon



Underground pool Plumbing

Taken on Jun 28, 2023, 3:13 PM CDT

Added on Jun 28, 2023, 4:41 PM CDT

Added by andrew gordon



Lap pool and Bath house Masonry

Taken on Jun 28, 2023, 3:12 PM CDT

Added on Jun 28, 2023, 4:40 PM CDT

Added by andrew gordon



Installation of underground pool plumbing
Taken on Jun 28, 2023, 3:09 PM CDT
Added on Jun 28, 2023, 4:41 PM CDT
Added by andrew gordon



Preparing Lazy River floor
Taken on Jun 28, 2023, 7:16 AM CDT
Added on Jun 28, 2023, 8:59 AM CDT
Added by andrew gordon