



## **Update Report #44 – 01-05-24**

Project: West Side Park & Lake Leota Improvements  
Location: 700 Porter Rd., Evansville, WI  
Start Date: 08/30/22  
Completion Date: 05/21/24

### **Schedule Status:**

- Continue pouring pool deck.
- Completed painting walls and ceiling in the Bath House.
- Installed duct work.
- Began prep for epoxy flooring.
- Electricians began installing finishes.
- Installed FRP and upper wall trim.
- Installed front entrance.
- Installed ground wire around the pool.

### **Issues/Challenges:**

- None currently

### **Issues Related to Cost:**

- None currently

### **2-week Construction Outlook**

- Week of January 8<sup>th</sup>:
  - Complete epoxy floors.
  - Continue pouring pool deck.
  - Paint Equipment Building walls and ceiling.
  - Begin casework and trim installation.
  - MEP finishes begin.
  - Pour locker bases.
  - Install standing seam roof and upper glass at front entrance of Bath House.
  - Install the underdrain.
- Week of January 15<sup>th</sup>:
  - Continue pouring pool deck.
  - Install lockers in the Bath House.
  - Paint the doors and frames.
  - Install siding above the flat roof on the Bath House.









