

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 11/10/2023

Project:**West Sider Park, Evansville, WI**700 Porter Rd
Evansville, Wisconsin, 53536**Project Team:****Owner:**
City of Evansville**Architect/Engineer:**
MSA**Aquatics Design:**
Water Technologies Inc**Athletic Field Specialists:**
Rettler Corporation**General Contractor:**
Corporate Contractors Inc (CCI)**Construction Start Date:**
08/30/2022**Construction Start:**
08/30/2022**Substantial Completion:**
04/30/2024**Work Completed Current Week**

- 1) Curb and Sidewalk has been poured 85% on West Side park.
- 2) Roof on Bath House and Pump House has been watertight. This is with ice and water shield and tar paper.
- 3) Installation of Binder has been done at North side Parking Lot and 1/3 of Westside roadway.
- 4) Patching and preparing masonry walls for paint is 50% done.
- 4) Pulling wire for Pump House underground is complete.
- 5) Installation of tile and finishes for front entry of Lazy River Pool is at 65%
- 6) Above ceiling rough in for Electrical is 65%.
- 7) Installation on Waterslide is 60% on tubes and platform.
- 8) Pump House stairway is 60% installed.
- 9) Installation of Trellis is 70%

Work Scheduled Next Week:

- 1) Ongoing installation of Electrical above ceiling at Bath House.
- 2) Shingle Bath House and Pump House Roofs.
- 3) Install water Side run out pad.
- 4) Install temp heat in Bath House.
- 5) Prep and Install Remaining Trellis.
- 6) Pour concrete at splash pad.
- 7) Demo out existing old Bath House.
- 8) Install Remaining Binder on South Parking lot and Driveway.
- 9) Install underground piping for Deck drains.

**Corporate
Contractors, Inc.**

References

Photos (13)



tile work for Lazy River entry
Taken on Nov 10, 2023, 9:53 AM CST
Added on Nov 10, 2023, 10:37 AM CST
Added by andrew gordon



tile work for Lazy River entry.
Taken on Nov 10, 2023, 9:52 AM CST
Added on Nov 10, 2023, 10:33 AM CST
Added by andrew gordon



North sidewalk installation
Taken on Nov 10, 2023, 9:38 AM CST
Added on Nov 10, 2023, 10:36 AM CST
Added by andrew gordon



Southside Parking lot curb installed
Taken on Nov 10, 2023, 7:36 AM CST
Added on Nov 10, 2023, 10:40 AM CST
Added by andrew gordon



Installed Curb on South parking lot
Taken on Nov 10, 2023, 7:36 AM CST
Added on Nov 10, 2023, 10:40 AM CST
Added by andrew gordon



Installation of Curb on driveway.
Taken on Nov 10, 2023, 7:36 AM CST
Added on Nov 10, 2023, 10:39 AM CST
Added by andrew gordon



Bath House entry walkway being installed.
Taken on Nov 10, 2023, 7:36 AM CST
Added on Nov 10, 2023, 10:38 AM CST
Added by andrew gordon



installation of front Bath House entry walkway.
Taken on Nov 10, 2023, 7:30 AM CST
Added on Nov 10, 2023, 10:36 AM CST
Added by andrew gordon



Pump House ready for grading.
Taken on Nov 9, 2023, 7:49 AM CST
Added on Nov 9, 2023, 8:56 AM CST
Added by andrew gordon



Sunshades installed
Taken on Nov 8, 2023, 9:28 AM CST
Added on Nov 8, 2023, 10:15 AM CST
Added by andrew gordon



Prepare for grading of South Parking lot
Taken on Nov 7, 2023, 8:42 AM CST
Added on Nov 7, 2023, 2:08 PM CST
Added by andrew gordon



Installing underground for Splash Pad
Taken on Nov 7, 2023, 7:52 AM CST
Added on Nov 7, 2023, 7:54 AM CST
Added by andrew gordon



Installation of the underground at the splash pad.

Taken on Nov 7, 2023, 7:52 AM CST

Added on Nov 7, 2023, 7:54 AM CST

Added by andrew gordon