

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 10/28/2023

Project:**West Sider Park, Evansville, WI**700 Porter Rd
Evansville, Wisconsin, 53536**Project Team:****Owner:**
City of Evansville**Architect/Engineer:**
MSA**Aquatics Design:**
Water Technologies Inc**Athletic Field Specialists:**
Rettler Corporation**General Contractor:**
Corporate Contractors Inc (CCI)**Construction Start Date:**
08/30/2022**Construction Start:**
08/30/2022**Substantial Completion:**
04/30/2024**Work Completed Current Week**

- 1) Roof trusses have been set on CMU walls of Pump House.
- 2) Installation of Binder of Asphalt on North Parking Lot and West Driveway.
- 3) Installation of Sunshades are 50% done.
- 4) Installation of Slide run out Deck Drains is complete.
- 5) 80% of rubbing and patching of Bath House and Pump House is complete.
- 6) Installation of top tile of the Lazy River Pool is 88% Complete.
- 7) Installation of Plumbing for the Bath House is 45% Complete.
- 8) Installation of Electrical rough in is 45 % Complete.
- 9) Electrical Conduit on face of wall has been inspected.

Work Scheduled Next Week:

- 1) Grade Porter Entry and remainder grading for Road, Curb and Sidewalk..
- 2) Shingle Bath House Roof.
- 3) Install water Side run out pad.
- 4) Pour concrete for Remaining trellis structures.
- 5) Prep for Trellis installation.
- 6) Installation of Bath House doors.
- 7) Demo out existing old Bath House.
- 8) Shingle Pump house.
- 9) Install and finish Electrical room in Bath House to install Electrical panels on wall.
- 11) Ongoing above ceiling rough in of all MEP trades for above ceiling inspection.
- 12) Start underground for Deck drains in Main pool deck.
- 13) Install underground piping and tie in for the Splash Pad.
- 14) Install. Remaining Sunshades.
- 15) Install trellis Columns at Pump House exterior.

**Corporate
Contractors, Inc.**

References

Photos (12)



Installation of Binder

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 3:32 PM CST

Added by andrew gordon



Installation of Bath House Roof.

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 3:43 PM CST

Added by andrew gordon



Installation of curbs

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 3:43 PM CST

Added by andrew gordon



ready for Top soil.

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 3:43 PM CST

Added by andrew gordon



Installation of Sidewalks.

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 3:43 PM CST

Added by andrew gordon



installation of Sidewalks

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 3:43 PM CST

Added by andrew gordon



Installation of Curb and Sidewalks.

Taken on Nov 17, 2023, 3:14 PM CST

Added on Nov 17, 2023, 3:43 PM CST

Added by andrew gordon



Installation of Tile for Lazy River Pool entry enclosure.

Taken on Nov 17, 2023, 8:28 AM CST

Added on Nov 18, 2023, 9:37 AM CST

Added by andrew gordon



Roof installation at Pump House
Taken on Nov 17, 2023, 8:27 AM CST
Added on Nov 18, 2023, 9:37 AM CST
Added by andrew gordon



Installation of Splash Pad concrete
Taken on Nov 16, 2023, 10:16 AM CST
Added on Nov 16, 2023, 12:29 PM CST
Added by andrew gordon



install and prep for Splash Pad concrete pour.
Taken on Nov 16, 2023, 10:14 AM CST
Added on Nov 16, 2023, 12:30 PM CST
Added by andrew gordon



Prepare for Splash Pad concrete pour.
Taken on Nov 16, 2023, 10:12 AM CST
Added on Nov 16, 2023, 12:24 PM CST
Added by andrew gordon