

**WEEKLY PROJECT REPORT** Report # 449A Week Ending: 11/18/2023

**Project:**

West Sider Park, Evansville, WI

700 Porter Rd  
Evansville, Wisconsin, 53536



**Project Team:**

Owner:  
City of Evansville

Architect/Engineer:  
MSA

Aquatics Design:  
Water Technologies Inc

Athletic Field Specialists:  
Rettler Corporation

General Contractor:  
Corporate Contractors Inc (CCI)

Construction Start Date:  
08/30/2022

Construction Start:  
08/30/2022

Substantial Completion:  
04/30/2024

**Work Completed Current Week**

- 1) Roof has been installed on both building (Bath House and Pump House).
- 2) Installation of Binder of Asphalt on all Parking Lots and Driveway has been completed.
- 3) Installation of Sunshades 100% done minus the fabric.
- 4) Installation of the underground piping is complete for the Pool deck drains.
- 5) 99% of rubbing and patching of Bath House and Pump House is complete from the masons.
- 6) Installation of top tile of the Lazy River Pool is 90% Complete.
- 7) Installation of Plumbing for the Bath House is 99% Complete and will be having above ceiling inspection 11/21/2023.
- 8) Installation of Electrical above ceiling rough in is 98% complete and will have inspection on 11/21/2023.
- 9) Installation of Sidewalks on West Side Park are at 98% installed. (Had to leave an opening for entrance

**Work Scheduled Next Week:**

- 1) Install topsoil in-between curb and Sidewalk at West Side Park for Landscaping.
- 2) Start on Siding of Bath House.
- 3) Install water Side run out pad.
- 4) Prep for Dumpster Pad concrete pour.
- 5) Pour Stoops at Bath House and Pump House.
- 6) Installation of Gravel for Back fill for grading of Pool Deck.
- 7) Demo out existing old Bath House.
- 8) Prep for Window installation at Pump House..
- 9) Electrical above ceiling Inspection at Bath House.
- 10) Ongoing Tile installation of Lazy River pool entrance.
11. Repair Broken underground pipe at Sunshade base was installed.
- 12) Plumbing above ceiling inspection at Bath House.



## References

### Photos (12)



Installation of Binder

**Taken on** Nov 17, 2023, 3:14 PM CST

**Added on** Nov 17, 2023, 3:32 PM CST

**Added by** andrew gordon



Installation of Bath House Roof.

**Taken on** Nov 17, 2023, 3:14 PM CST

**Added on** Nov 17, 2023, 3:43 PM CST

**Added by** andrew gordon



Installation of curbs

**Taken on** Nov 17, 2023, 3:14 PM CST

**Added on** Nov 17, 2023, 3:43 PM CST

**Added by** andrew gordon



ready for Top soil.

**Taken on** Nov 17, 2023, 3:14 PM CST

**Added on** Nov 17, 2023, 3:43 PM CST

**Added by** andrew gordon



Installation of Sidewalks.

**Taken on** Nov 17, 2023, 3:14 PM CST

**Added on** Nov 17, 2023, 3:43 PM CST

**Added by** andrew gordon



installation of Sidewalks

**Taken on** Nov 17, 2023, 3:14 PM CST

**Added on** Nov 17, 2023, 3:43 PM CST

**Added by** andrew gordon



Installation of Curb and Sidewalks.

**Taken on** Nov 17, 2023, 3:14 PM CST

**Added on** Nov 17, 2023, 3:43 PM CST

**Added by** andrew gordon



Installation of Tile for Lazy River Pool entry enclosure.

**Taken on** Nov 17, 2023, 8:28 AM CST

**Added on** Nov 18, 2023, 9:37 AM CST

**Added by** andrew gordon



Roof installation at Pump House  
**Taken on** Nov 17, 2023, 8:27 AM CST  
**Added on** Nov 18, 2023, 9:37 AM CST  
**Added by** andrew gordon



Installation of Splash Pad concrete  
**Taken on** Nov 16, 2023, 10:16 AM CST  
**Added on** Nov 16, 2023, 12:29 PM CST  
**Added by** andrew gordon



install and prep for Splash Pad concrete pour.  
**Taken on** Nov 16, 2023, 10:14 AM CST  
**Added on** Nov 16, 2023, 12:30 PM CST  
**Added by** andrew gordon



Prepare for Splash Pad concrete pour.  
**Taken on** Nov 16, 2023, 10:12 AM CST  
**Added on** Nov 16, 2023, 12:24 PM CST  
**Added by** andrew gordon