

WEEKLY PROJECT REPORT

Report # 45A

Week Ending: 06/23/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/23/2023

Substantial Completion:
08/30/2024

Work Completed Current Week

- 1) Installation of pitcher's mound on both Ballfields.
- 2) Installation of Bases on both ballfields .
- 3) Framing for concrete Walkway at connection from East Side Park to West Side Park.
- 4) Completion of masonry wall at Eastside of Bath House.
- 5) Installation of masonry 4 feet in elevation Northside Bath House.
- 6) Installation of underground pipes from Lap Pool to Equipment /Pump House.
- 7) Prep existing Eastside Parking Lot for striping and signage.

Work Scheduled Next Week:

- 1) Form and pour Surge Tank caps.
- 2) Installation of under slab electrical at interior Bath House.
- 3) Installation of concrete Walkway to tie East Side Park to West Side Park.
- 4) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Lap pool.
- 5) Installation of outer valve on the underdrain manhole
- 6) Masons will be ongoing with Bath House CMI installation.
- 7) Installation of signage and striping East Side Park, Parking Lot
- 8) Pour Shot-crete for Lazy River pool.



References

Photos (12)



Infield ground set to grade and supports for bases.

Taken on Jun 23, 2023, 7:23 AM CDT

Added on Jun 23, 2023, 8:31 AM CDT

Added by andrew gordon



Softball infield grade set

Taken on Jun 23, 2023, 7:23 AM CDT

Added on Jun 23, 2023, 8:31 AM CDT

Added by andrew gordon



underground pool pipes being installed

Taken on Jun 23, 2023, 7:15 AM CDT

Added on Jun 23, 2023, 8:30 AM CDT

Added by andrew gordon



underground Lazy River pool pipes being installed

Taken on Jun 23, 2023, 7:15 AM CDT

Added on Jun 23, 2023, 8:31 AM CDT

Added by andrew gordon



Masonry being installed on Bath House
Taken on Jun 23, 2023, 7:12 AM CDT
Added on Jun 23, 2023, 8:30 AM CDT
Added by andrew gordon



IMG_0511 (1)
Taken on Jun 23, 2023, 10:33 AM CDT
Added on Jun 23, 2023, 11:24 AM CDT
Added by andrew gordon



Lap Pool
Taken on Jun 23, 2023, 10:33 AM CDT
Added on Jun 23, 2023, 11:25 AM CDT
Added by andrew gordon



East Side Park Walkway to south end Porter street
Taken on Jun 23, 2023, 10:43 AM CDT
Added on Jun 23, 2023, 11:27 AM CDT
Added by andrew gordon



East Side Walkway to Porter st
Taken on Jun 23, 2023, 10:40 AM CDT
Added on Jun 23, 2023, 11:26 AM CDT
Added by andrew gordon



East Side Walkway continuoesto West Side Park
Taken on Jun 23, 2023, 10:37 AM CDT
Added on Jun 23, 2023, 11:26 AM CDT
Added by andrew gordon



Outfield and landscaping Baseball side
Taken on Jun 23, 2023, 7:25 AM CDT
Added on Jun 23, 2023, 11:27 AM CDT
Added by andrew gordon



IMG_0469 (1)
Taken on Jun 23, 2023, 7:23 AM CDT
Added on Jun 23, 2023, 11:27 AM CDT
Added by andrew gordon