

WEEKLY PROJECT REPORT

Report # 47A

Week Ending: 07/08/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/23/2023

Substantial Completion:
08/30/2024

Work Completed Current Week

- 1) Poured Caps of the 2 Surge Tanks.
- 2) Installation on CMU on South West side and entry way of exterior Bath House.
- 3) stake out for West Side Park light polls.
- 4) Backfill around 4 feet of Lap pool and Lazy River pool.
- 5) Installing Grass seed and landscaping mat on West Side Park Basins.

Work Scheduled Next Week:

- 1) Prepare Bath House Floor for concrete pour.
- 2) Installation of Bath House finish Floor
- 3) Installation of Backfill interior of Lazy River.
- 4) Neuman Pool will be continuing their underground pipe installation between Equipment/ Pump House and Water Sides.
- 5) Installation of topsoil, seed and finish Landscaping on East Side Park
- 6) Masons will be continuing installing CMU on Bath House.
- 7) Ongoing installation of in wall electrical piping in Bath House walls.
- 8) Ongoing installation of in wall Plumbing with the Masonry walls .
- 9) Completion of underground Storm sewer.
- 10) Sanitary tie in Equipment/ Pump House
- 11) Institute Punch list Items to finish East Side Park for turn over.



References

Photos (8)



grass seed going down in basins
Taken on Jul 20, 2023, 11:03 AM CDT
Added on Jul 20, 2023, 11:41 AM CDT
Added by andrew gordon



grass seeding the basins
Taken on Jul 20, 2023, 11:03 AM CDT
Added on Jul 20, 2023, 11:41 AM CDT
Added by andrew gordon



Exterior masonry walls Bath House
Taken on Jul 20, 2023, 7:50 AM CDT
Added on Jul 20, 2023, 9:22 AM CDT
Added by andrew gordon



Masonry walls Bath House
Taken on Jul 20, 2023, 7:50 AM CDT
Added on Jul 20, 2023, 9:22 AM CDT
Added by andrew gordon



Grass seed going down on East Side Park
Taken on Jul 19, 2023, 10:05 AM CDT
Added on Jul 19, 2023, 10:12 AM CDT
Added by andrew gordon



Seed going down East Side Park
Taken on Jul 21, 2023, 10:38 AM CDT
Added on Jul 21, 2023, 11:01 AM CDT
Added by andrew gordon



Excavating for waterslides
Taken on Jul 21, 2023, 10:34 AM CDT
Added on Jul 21, 2023, 11:01 AM CDT
Added by andrew gordon



underground piping for waterslides
Taken on Jul 21, 2023, 10:34 AM CDT
Added on Jul 21, 2023, 11:01 AM CDT
Added by andrew gordon