

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 09/02/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/23/2023

Substantial Completion:
08/30/2024

Work Completed Current Week

- 1) Interior concession CMU walls have been completed
- 2) Lazy River wall and bench poured
- 3) Installation of 2 more light poles by Electrical Contractor.
- 4) Concrete slab was poured at Equipment/ Pump House
- 5) Form Lazy River entry floor for concrete pour.
- 6) Plumbing underground at the Equipment/Pump House has been completed.
- 7) walk through for startup for Slash Pad.

Work Scheduled Next Week:

- 1) Ongoing installation of interior masonry walls in Bath House.
- 2) Start prepping for road tie in, parking lot and curb in at Windmill and Wyler.
- 3) Install water Side run out pad.
- 4) Start Back fill of Equipment/ Pump House.
- 5) Start layout of Masonry at Equipment/ Pump House.
- 6) Pour floor of Lazy River pool...



References

Photos (8)



Installation of Plumbing rough in
Taken on Sep 1, 2023, 7:55 AM CDT
Added on Sep 3, 2023, 6:52 AM CDT
Added by andrew gordon



Lower level of Equipment/Pump House
Taken on Sep 1, 2023, 7:41 AM CDT
Added on Sep 3, 2023, 6:52 AM CDT
Added by andrew gordon



Safety of Equipment/Pump House
Taken on Sep 1, 2023, 7:41 AM CDT
Added on Sep 3, 2023, 6:51 AM CDT
Added by andrew gordon



Prepare for concrete pour of Waterside run out pad
Taken on Sep 1, 2023, 7:39 AM CDT
Added on Sep 3, 2023, 6:52 AM CDT
Added by andrew gordon



Prepare Lazy River entry for concret pour
Taken on Sep 1, 2023, 7:39 AM CDT
Added on Sep 3, 2023, 6:52 AM CDT
Added by andrew gordon



Prepare lazy River entry for Concrete pour.
Taken on Sep 1, 2023, 7:38 AM CDT
Added on Sep 3, 2023, 6:53 AM CDT
Added by andrew gordon



Install finishes on Lap Pool
Taken on Sep 1, 2023, 7:37 AM CDT
Added on Sep 3, 2023, 6:53 AM CDT
Added by andrew gordon



Finishes going on at Lap Pool
Taken on Sep 1, 2023, 7:37 AM CDT
Added on Sep 3, 2023, 6:53 AM CDT
Added by andrew gordon