

WEEKLY PROJECT REPORT

Report # 449A

Week Ending: 09/15/2023

Project:

West Sider Park, Evansville, WI

700 Porter Rd
Evansville, Wisconsin, 53536



Project Team:

Owner:
City of Evansville

Architect/Engineer:
MSA

Aquatics Design:
Water Technologies Inc

Athletic Field Specialists:
Rettler Corporation

General Contractor:
Corporate Contractors Inc (CCI)

Construction Start Date:
08/30/2022

Construction Start:
08/30/2022

Substantial Completion:
04/30/2024

Work Completed Current Week

- 1) Interior bearing CMU walls of Bath House have been completed
- 2) Lazy River walls tiled at 1 foot from top and concrete cap was poured.
- 3) Installation of 2 more light poles by Electrical Contractor and trenched for electrical in Porter RD entry
- 4) Masonry installation of 2 feet Southside Equipment/ Pump House.
- 5) Poured Lazy River entry floor.
- 6) Installation of gravel for North Parking Lot and Driveway.
- 7) Install on Waterslide Columns and platform.
- 8) Install and Trusses on top of Masonry wall of Bath House.
- 9) Poured curb and sidewalk North and West side of West side park entry and North Parking lot.

Work Scheduled Next Week:

- 1) Ongoing installation of exterior masonry walls on Pump House.
- 2) Install stone for road tie in, parking lot and curb in at Windmill and Wyler.
- 3) Install water Side run out pad.
- 4) Pour remainder of lazy River Pool
- 5) Start of removing items from existing pool /pump House
- 6) Prepare and pour Sidewalks on Northside of West Side Park.
- 8) Sheet roof of Bath House trusses.



References

Photos (11)



Installation of Waterslide

Added on Sep 22, 2023, 9:38 AM CDT

Added by andrew gordon



Installation of curb and gutter.

Added on Sep 22, 2023, 9:38 AM CDT

Added by andrew gordon



Installation of sidewalk and curb and gutter.

Added on Sep 22, 2023, 9:38 AM CDT

Added by andrew gordon



Installation of curb

Added on Sep 22, 2023, 9:37 AM CDT

Added by andrew gordon



Installation of masonry walls at Bath House.
Added on Sep 22, 2023, 9:36 AM CDT
Added by andrew gordon



IMG_9068 - Copy
Added on Sep 22, 2023, 9:36 AM CDT
Added by andrew gordon



Lazy River Pool finishes
Added on Sep 22, 2023, 9:36 AM CDT
Added by andrew gordon



Lazy River Pool finishes
Added on Sep 22, 2023, 9:36 AM CDT
Added by andrew gordon



Installation of Sidewalk and Curb

Added on Sep 22, 2023, 9:35 AM CDT

Added by andrew gordon



Installation of Roof trusses

Added on Sep 22, 2023, 9:35 AM CDT

Added by andrew gordon



Installation of Roof Trusses.

Added on Sep 22, 2023, 9:34 AM CDT

Added by andrew gordon