

WEEKLY PROJECT REPORT

Report # #43A

Week Ending: 06/03/2023

Project:**West Sider Park, Evansville, WI**700 Porter Rd
Evansville, Wisconsin, 53536**Project Team:****Owner:**
City of Evansville**Architect/Engineer:**
MSA**Aquatics Design:**
Water Technologies Inc**Athletic Field Specialists:**
Rettler Corporation**General Contractor:**
Corporate Contractors Inc (CCI)**Construction Start Date:**
08/30/2022**Construction Start:**
08/23/2023**Substantial Completion:**
08/30/2024**Work Completed Current Week**

- 1) Underground Plumbing rough in at The Bath House (complete and passed)
- 2) Installation of new grass seed at newly spread topsoil near Soccer field entrances.
- 3) Installed 40x 20 feet of rebar for floor of "Lazy River" pool.
- 4) 80% of the drilling of the Underdrain is completed.
- 5) Masons have mobilized on site.
- 6) Soil compaction for West side Walkway has been done.

Work Scheduled Next Week:

- 1) Install remaining Baseball fencing and gates.
- 2) Stake out for remaining walkway attachment from East Side Park to West Side Park.
- 3) Stake out for Bases on Baseball fields.
- 4) On going Storm sewer work.
- 5) Start installing pool pipes to Equipment/ Pump House
- 6) Start underground layout for Plumbing and Electrical, In Backfilled below slab Bath House.
- 7) Stake out for Transformer pad near Bath House.
- 8) Masons are to start up on Bath House.



References

Photos (14)



Watering the softball field

Taken on Jun 16, 2023, 9:05 AM CDT

Added on Jun 16, 2023, 10:15 AM CDT

Added by andrew gordon



Watering the softball field

Taken on Jun 16, 2023, 9:05 AM CDT

Added on Jun 16, 2023, 10:15 AM CDT

Added by andrew gordon



20230616_085458

Taken on Jun 16, 2023, 8:54 AM CDT

Added on Jun 16, 2023, 10:43 AM CDT

Added by andrew gordon



Lazy River pool

Taken on Jun 16, 2023, 8:54 AM CDT

Added on Jun 16, 2023, 10:43 AM CDT

Added by andrew gordon



Connections of Pipe from pool to Equipment /Pump House

Taken on Jun 15, 2023, 7:32 AM CDT

Added on Jun 16, 2023, 10:46 AM CDT

Added by andrew gordon



Connections of pipe from pool to Equipment/Pump House

Taken on Jun 15, 2023, 7:32 AM CDT

Added on Jun 16, 2023, 10:46 AM CDT

Added by andrew gordon



Installation of masonry on the Bath House
Taken on Jun 16, 2023, 8:56 AM CDT
Added on Jun 16, 2023, 10:15 AM CDT
Added by andrew gordon



Installation of masonry on the Bath House
Taken on Jun 16, 2023, 8:56 AM CDT
Added on Jun 16, 2023, 10:28 AM CDT
Added by andrew gordon



Pool and Bath House
Taken on Jun 16, 2023, 8:52 AM CDT
Added on Jun 16, 2023, 10:28 AM CDT
Added by andrew gordon



underground plumbing in the Bath House
Taken on Jun 16, 2023, 8:51 AM CDT
Added on Jun 16, 2023, 10:15 AM CDT
Added by andrew gordon



Bath House and floor plumbing
Taken on Jun 16, 2023, 8:51 AM CDT
Added on Jun 16, 2023, 10:27 AM CDT
Added by andrew gordon



Lazy River walls and Floor
Taken on Jun 15, 2023, 3:20 PM CDT
Added on Jun 16, 2023, 10:19 AM CDT
Added by andrew gordon



Lazy River floor rebar

Taken on Jun 15, 2023, 3:20 PM CDT

Added on Jun 16, 2023, 7:09 AM CDT

Added by andrew gordon



Lap Pool

Taken on Jun 14, 2023, 7:06 AM CDT

Added on Jun 14, 2023, 11:18 AM CDT

Added by andrew gordon