

West Side Park Project

155 S. 6th St.
Evansville, WI 53536



Work Completed Current Week:

- Neuman continued under-slab pool piping and had inspection on 12/7
- Baseball outfield was fine graded, seeded and fertilized as weather allowed with ideal conditions
- Elctricians continued underground piping install for lightpoles, scoreboards, etc..
- Completion of temporary site fence on the East and West sides of the site to close in main construction area

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Neuman to pull off site for the remainder of December (As of right now) but will continue recieving and unloading rebar deliveries



City of
Evansville
www.ci.evansville.wi.gov/parkimprovements





Baseball outfield dragged, seeded and fertilized



Pipes continuing to be installed in lap pool bottom




Lazy river portion of pool pipes being installed



Light pole base pipe rough in completed and base poured on East side of site



Light pole base poured on East side of site by existing parking lot



x