

West Side Park Project

155 S. 6th St.
Evansville, WI 53536



Work Completed Current Week:

- Neuman poured lap pool floor
- Lap pool floor covered with poly and blankets
- Began forming lap pool walls

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Neuman continue forming lap pool walls and begin installing wall rebar
- Hughes install water lateral on East side of site
- Rebar delivered for buildings
- Site taking to be completed on east side of site for sidewalks





Lap pool floor pour in process



Lap pool floor poured



Lap pool floor covered



Lap pool wall forms being installed in the shallow end



Lap pool wall forms being installed



Lap pool wall forms being installed