

West Side Park Project

155 S. 6th St.

Evansville, WI 53536



Work Completed Current Week:

- Neuman pool continued forming lap pool walls and installing wall rebar
- Fence contractor on site and installed top rail and installed fence around outfield @ baseball field
- Began installing top rail on softball field outfield fence
- Hughes performed water lateral tie in on East side of park and began running pipe
- Underdrain structure delivered

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Finish install of water lateral on East side of park
- Continue installing fence around softball field outfield
- Neuman to continue installing rebar @ lap pool walls
- Ideal Midwest mobilizing to excavate for equipment building footings
- Install fould pole footings @ both fields
- Begin installing backstop horizontals



City of
Evansville
www.ci.evansville.wi.gov/parkimprovements





Lap pool wall rebar being installed



Lap pool wall rebar



Baseball outfield fence stretched and installed with top rail



Baseball outfield fence stretched and installed with top rail



Underdrain structure delivered



East side water lateral being installed