

## West Side Park Project

155 S. 6th St.

Evansville, WI 53536



### Work Completed Current Week:

- Pour 10' walks on East half of site
- Construction team identified an issue with the cross slope percentage on a large portion of the paving - CCI to get pricing to adjust over to MSA for review
- Water main testing last Friday 4/28 - Carson was on site with Hughes
- Remaining bath house footings were poured
- Equipment building lower level was prepped for pour on Monday morning - Pictures sent to MSA for review
- Floor drains in equipment building lower level were set as well as back flow preventer
- Top section of lap pool walls poured, North, West and South walls included in pour (shot creet)
- CCI has provided a price to raise the portion of sidewalk that ties in @ porter road, due to an elevation issue brought to attention by the construction team. Still working through this cost

### PROJECT TEAM

**Owner:**

City of Evansville

**Architect/Engineer:**

MSA

**Aquatics Design:**

Water Technology Inc.

**Athletic Field Specialists:**

Rettler Corporation

**General Contractor:**

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

### Work Scheduled Next Week:

- Pour equipment building lower level slab and footings on Monday 5/1
- Strip lower level footings and slab and start forming walls and tying rebar
- Continue work at river section of pool
- Storm drain work to start on Tuesday
- Start dugout construction



City of  
**Evansville**  
www.ci.evansville.wi.gov/parkimprovements





10' walk being poured on East side of park



10' walk being poured on East side of park



Pump area of equipment building - foam, vapor barrier, rebar and floor drains installed



Surge tank room floor rebar installed



Second half of lap pool walls poured



Second half of lap pool walls poured