

West Side Park Project

155 S. 6th St.
Evansville, WI 53536



Work Completed Current Week:

- Stripping and stockpiling topsoil from West side of site
- Continue making cuts on West half of site, which is being used as fill @ the softball field currently
- Meeting with Dale (with the City) to review which trees need to be moved

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Ideal midwest will continue to balance the site by cutting from the West and filling on the East portion of the site
- It will be crucial to continue receiving and submitting contractor submittals
- Trees in conflict to be moved
- Lay geogrid and stone in areas of parking lot and driveway once stone submittals are approved
- Begin removing excess topsoil from the site



City of
Evansville
www.ci.evansville.wi.gov/parkimprovements





First round of roadway geogrid delivered



Entrance off Porter Rd. cut to subgrade along with main parking lot



Roadway prepped to subgrade (Looking South off Windmill Ridge Rd.)



Softball field being built to subgrade



Northern parking lot being cut to subgrade