

West Side Park Project

155 S. 6th St.
Evansville, WI 53536



Work Completed Current Week:

- Main pipe runs completed in pool as well as fabric and 12" of clear stone installed
- Baseball and softball field backstop pots as well as gate posts augered, set and poured
- 4 dugout pads prepped and poured

PROJECT TEAM

Owner:

City of Evansville

Architect/Engineer:

MSA

Aquatics Design:

Water Technology Inc.

Athletic Field Specialists:

Rettler Corporation

General Contractor:

Corporate Contractors Inc (CCI)

Construction Start:

8/30/2022

Work Completed Next Week:

- Neuman to continue pipe work in pool
- Northway fence to complete installing all fence posts for ball fields. Will hold off on installing chainlink until concrete has been poured around backstops



City of
Evansville
www.ci.evansville.wi.gov/parkimprovements





Shallow pool fabric and 12" clear stone installed



Deep pipes installed with pressure test on all pipes



Deep pool main drain piping completed, fabric laid and 12" clear stone installed



Drain basin awaiting drains to be delivered



Softball field backstops posts set, foundations to be poured 11/23



Dugout pads and 10'x10' storage pads poured and covered @ softball and baseball fields