



Update Report #48 – 02/02/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Installed seals and caulked exterior windows.
- Installed solid surface countertops & base.
- Continued to pour pool deck.
- Installed door hardware, finished trimming the flat roofs on the Bath House.
- Continue pool plumbing in the Equipment Building.
- Masons laid the dumpster enclosure block.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of February 5th:
 - Install solid surface countertops in Equipment Building.
 - Trim interior side of the front entrance in Bath House.
 - MEP finishes continue.
 - Excavation prep area for remaining pool deck area.
- Week of February 12th:
 - Install remaining fence posts.
 - Final cleaning in the Bath House.
 - Plumbing and electrical continue in the Equipment Building.
 - Complete pouring pool deck (weather pending).









