



## **Update Report #49 – 02/09/24**

Project: West Side Park & Lake Leota Improvements  
Location: 700 Porter Rd., Evansville, WI  
Start Date: 08/30/22  
Completion Date: 05/21/24

### **Schedule Status:**

- Caulked exterior windows on both buildings.
- Installed door hardware.
- Continued to pour concrete pool deck.
- Continued pool plumbing installation in Equipment Building.
- Excavated remaining pool deck areas.
- Installed hand/guard rails in the Equipment Building.
- MEP finishes installed.

### **Issues/Challenges:**

- None currently

### **Issues Related to Cost:**

- None currently

### **2-week Construction Outlook**

- Week of February 12<sup>th</sup>:
  - Masons wash exterior block.
  - Complete trim on the main entrance of Bath House.
  - Install remaining fence posts within the pool deck.
  - Install irrigation water line shut-off valve.
  - Continue the MEP finishes.
  - Continue pouring pool deck.
  - Install meter vault at Leonard-Leota.
- Week of February 19<sup>th</sup>:
  - Install flush panel siding on the Bath House.
  - Continue plumbing and electrical work in the Equipment Building.
  - Demo and grading work at Leonard-Leota (pending weather).
  - Final clean in the Bath House.







