



Update Report #52 – 03/15/24

Project: West Side Park & Lake Leota Improvements
Location: 700 Porter Rd., Evansville, WI
Start Date: 08/30/22
Completion Date: 05/21/24

Schedule Status:

- Installed under drain plumbing and floats.
- Installed conduit and pulled wire in the Equipment Building.
- Pool was filled for leak test.
- Install pool perimeter fence and begin irrigation installation.
- Site concrete complete.
- Install plumbing in the Bath House.
- Complete site and concrete grading at Leonard Leota.
- Pour light pole bases and run conduit to the bases at Leonard Leota.
- Install activator switches at Leonard Leota.

Issues/Challenges:

- None currently

Issues Related to Cost:

- None currently

2-week Construction Outlook

- Week of March 18th:
 - Complete irrigation installation.
 - Continue electrical and plumbing in the Equipment Building.
 - Install gutters, flush panel siding, and kitchen equipment.
 - Form & pour splash pad deck at Leonard Leota.
- Week of March 25th:
 - Install pool features and trench drain pavers.
 - Continue the work in the Equipment Building.
 - Install sunshade tops.
 - Undercut parking lot and subgrade at Leonard Leota.







