



## **Update Report #56 – 04/12/24**

Project: West Side Park & Lake Leota Improvements  
Location: 700 Porter Rd., Evansville, WI  
Start Date: 08/30/22  
Completion Date: 05/21/24

### **Schedule Status:**

- Begin rope fence post installation.
- Water slide plumbing installed and painted.
- Installed hose bib pedestals.
- Water slide footings were plastered.
- Plumbing and electrical continue in the Equipment Building.
- Completed kitchen equipment installation.
- Continue installing trench drain pavers.
- Leonard Leota - site concrete is 80% complete.

### **Issues/Challenges:**

- None currently

### **Issues Related to Cost:**

- None currently

### **2-week Construction Outlook**

- Week of April 15<sup>th</sup>:
  - Continue plumbing and electrical installation in the Equipment Building.
  - Continue rope fence installation.
  - Trench drain pavers installation complete.
  - Install hose bib on slide platform and pool features.
  - Pool chemicals arrive.
  - Equipment Building insulation begins.
  - Leonard Leota – site concrete complete.
- Week of April 22<sup>nd</sup>:
  - Complete topcoat of asphalt.
  - Parking lot stripping will be finished.
  - Plumbing and electrical will continue in the Equipment Building.
  - Leonard Leota - undercut and grading of the parking lot begins.
  - Leonard Leota - back filling around sidewalks complete.







